

Activity ID	Activity Description	% Comp	Total Float	Orig Dur	Early Start	Early Finish	RESP	2005														
								APR	MAY	JUN	JUL	AUG	SEP	OCT	NOV	D						
SOF INTERIM STORAGE FACILITY																						
Procurement Shop Drawings																						
A/E Approval																						
1000	ShpDwg-RESTEEL DRAWINGS	0	21	20	02MAY05	27MAY05	RESTE															
1010	ShpDwg-ANCHOR BOLT DRAWINGS	0	21	20	02MAY05	27MAY05	RESTE															
1020	ShpDwg-CONCRETE MIX DESIGNS	0	41	20	02MAY05	27MAY05	GEN															
1270	ShpDwg-TILE	0	110	20	02MAY05	27MAY05	TILEC															
1280	ShpDwg-ACOUSTICAL CEILINGS	0	106	20	02MAY05	27MAY05	GYP															
1290	ShpDwg-RESILIENT TILE FLOORING	0	110	20	02MAY05	27MAY05	FLOOR															
1300	ShpDwg-CARPETING	0	110	20	02MAY05	27MAY05	FLOOR															
1310	ShpDwg-PAINTING	0	99	20	02MAY05	27MAY05	PAINT															
1320	ShpDwg-WALLCOVERING	0	99	20	02MAY05	27MAY05	PAINT															
1340	ShpDwg-TOILET COMPARTMENTS	0	50	20	02MAY05	27MAY05	SPEC2															
1350	ShpDwg-LOUVERS/VENTS	0	46	20	02MAY05	27MAY05	LOCK															
1380	ShpDwg-SIGNS	0	75	20	02MAY05	27MAY05	GEN															
1400	ShpDwg-FIRE EXTINGUISHERS/ACCESSORIES	0	56	20	02MAY05	27MAY05	FIRE															
1420	ShpDwg-TOILET/BATH ACCESSORIES	0	62	20	02MAY05	27MAY05	SPEC2															
1800	ShpDwg-RESTEEL/ANCHOR BOLT SHP DRWG	0	21	20	02MAY05	27MAY05	RESTE															
1040	ShpDwg-SITE UTILITIES	0	50	20	06MAY05	02JUN05	MECH															
1080	ShpDwg-LANDSCAPING	0	105	20	06MAY05	02JUN05	GEN															
1200	ShpDwg-JOINT SEALANTS	0	72	20	06MAY05	02JUN05	GEN															
1100	ShpDwg-STRUCTURAL STEEL	0	0	20	11MAY05	07JUN05	STEEL															
1110	ShpDwg-METAL FABRICATIONS	0	5	15	11MAY05	31MAY05	STEEL															
1260	ShpDwg-GYPSUM BOARD SYSTEMS	0	79	20	11MAY05	07JUN05	GYP															
1090	ShpDwg-MASONRY	0	0	20	13MAY05	09JUN05	MASON															
1140	ShpDwg-SHEET WATERPROOFING	0	32	20	13MAY05	09JUN05	GEN															
1150	ShpDwg-WATER REPELLANTS	0	38	20	13MAY05	09JUN05	GEN															
1210	ShpDwg-DOORS/FRAMES/HARDWARE	0	45	20	16MAY05	10JUN05	DOOR															
1098	ShpDwg-SPECIALTIES	0	98	20	23MAY05	17JUN05	SPEC															
1180	ShpDwg-MEMBRANE ROOF	0	66	20	23MAY05	17JUN05	ROOF															
1191	ShpDwg-FIRE/SECURITY SYSTEMS	0	97	20	23MAY05	17JUN05	ELEC2															
1250	ShpDwg-GLASS/GLAZING	0	83	20	23MAY05	17JUN05	GLAS															
1550	ShpDwg-MECHANICAL-CONTROLS	0	38	20	23MAY05	17JUN05	MECH															
1700	ShpDwg-ELECTRICAL-FIRE ALARM SYSTEM	0	97	20	23MAY05	17JUN05	ELEC2															
1730	ShpDwg-ELECTRICAL-DATA/TELEPHONE	0	97	20	23MAY05	17JUN05	ELEC2															
1450	ShpDwg-MECHANICAL-INSULATION	0	94	20	26MAY05	22JUN05	MECH															
1460	ShpDwg-MECHANICAL-PLUMBING FIXTURES	0	34	20	26MAY05	22JUN05	MECH															
1490	ShpDwg-MECHANICAL-HVAC EQUIPMENT	0	35	20	26MAY05	22JUN05	MECH															
1520	ShpDwg-MECH-FANS,CURBS	0	34	20	26MAY05	22JUN05	MECH															


Activity ID	Activity Description	% Comp	Total Float	Orig Dur	Early Start	Early Finish	RESP	2005														
								APR	MAY	JUN	JUL	AUG	SEP	OCT	NOV	D						
A/E Approval																						
1530	ShpDwg-MECHANICAL-AIR DISTRIBUTION	0	35	20	26MAY05	22JUN05	MECH															
1640	ShpDwg-ELECTRICAL-PANELBOARDS	0	39	20	06JUN05	01JUL05	ELEC															
1650	ShpDwg-ELECTRICAL-FUSES	0	39	20	06JUN05	01JUL05	ELEC															
1660	ShpDwg-ELECTRICAL-MOTOR STARTERS	0	39	20	06JUN05	01JUL05	ELEC															
1670	ShpDwg-ELECTRICAL-LIGHT FIXTURES	0	43	20	06JUN05	01JUL05	ELEC															
1560	ShpDwg-FIRE SPRINKLERS	0	42	20	10JUN05	08JUL05	FIRE															
1570	ShpDwg-ELECTRICAL-RACEWAYS	0	80	20	10JUN05	08JUL05	ELEC															
1580	ShpDwg-ELECTRICAL-WIRES/CABLES	0	80	20	10JUN05	08JUL05	ELEC															
1590	ShpDwg-ELECTRICAL-BOXES/FITTINGS	0	80	20	10JUN05	08JUL05	ELEC															
1600	ShpDwg-ELECTRICAL-WIRING DEVICES	0	80	20	10JUN05	08JUL05	ELEC															
1610	ShpDwg-ELECTRICAL-DISCONNECTS	0	80	20	10JUN05	08JUL05	ELEC															
Procurement Fab/Delivery																						
Fabrication/Delivery																						
1118	Fab-Resteeel	0	21	20	30MAY05	24JUN05	RESTE															
1345	Fab-Toilet Compartments	0	50	60	30MAY05	22AUG05	SPEC2															
1355	Fab-Louvers/Vents	0	46	60	30MAY05	22AUG05	MECH															
1385	Fab-Signs	0	75	40	30MAY05	25JUL05	GEN															
1405	Fab-Fire Extinguishers/Accessories	0	56	45	30MAY05	01AUG05	FIRE															
1425	FAB- Toilet/Bath Accessories	0	62	50	30MAY05	08AUG05	SPEC2															
1115	Fab-Structural Steel/Metals	0	0	60	08JUN05	31AUG05	STEEL															
13365	Fab-Masonry	0	0	38	10JUN05	03AUG05	MASON															
1215	Fab-Doors/Frames/Hardware	0	45	50	13JUN05	22AUG05	DOOR															
1465	Fab-Plumbing Fixtures	0	34	60	23JUN05	15SEP05	MECH															
1495	Fab-HVAC Equipment	0	35	59	23JUN05	14SEP05	MECH															
1525	Fab-Fans, Curbs, ETC.	0	34	60	23JUN05	15SEP05	MECH															
1665	Fab-Pnlbrds, fuses, motor starters	0	39	45	05JUL05	05SEP05	ELEC															
1675	Fab-Light Fixtures	0	43	45	05JUL05	05SEP05	ELEC															
1565	Fire Marshal Review	0	42	30	11JUL05	19AUG05	FIRE															
CONSTRUCTION PHASE																						
GENERAL ADMINISTRATIVE/CLOSEOUT																						
1790	AllPhase-Award Project Start	0	0	0	18APR05		GEN															
1890	AllPhase-Stamped Plans	0	3	7	18APR05	26APR05	GEN															
1940	AllPhase-Permits/Fees/Notices	0	0	10	18APR05	29APR05	GEN															
2440	AllPhase-Notice to Proceed	0	0	0	01MAY05		GEN															
2490	AllPhase-Mobilize	0	40	2	02MAY05	03MAY05	GEN															
2504	AllPhase-Bond/Insur./CPM/Shop Dwgs	0	53	1	02MAY05	02MAY05	GEN															
2590	AllPhase-Layout	0	49	5	02MAY05	06MAY05	GEN															
CLOSEOUT	AllPhase-Project Closeout	0	0	10	14NOV05	25NOV05	GEN															

Activity ID	Activity Description	% Comp	Total Float	Orig Dur	Early Start	Early Finish	RESP	2005											
								APR	MAY	JUN	JUL	AUG	SEP	OCT	NOV	D			
GENERAL ADMINISTRATIVE/CLOSEOUT																			
THEEND	AllPhase-PROJECT COMPLETION	0	0	0		25NOV05	GEN	◆ AllPhase											
SITE																			
P111746	Site-Start	0	40	0	04MAY05		DEMO	◆ Site-Start											
P111710	Site-Earthwork	0	40	3	05MAY05	09MAY05	EARTH	▲ Site-Earthwork											
P111744	Site-Silt Fencing	0	130	1	05MAY05	05MAY05	EARTH	▲ Site-Silt Fencing											
P111756	Site-Fencing	0	121	10	05MAY05	18MAY05	FENCE	▲ Site-Fencing											
P111724	Site-Foundations/Granular Fill	0	40	10	10MAY05	23MAY05	GEN	▲ Site-Foundations/Granular Fill											
P111742	Site-Sidewalk	0	121	2	10MAY05	11MAY05	GEN	▲ Site-Sidewalk											
P111760	Site-Utilities	0	50	40	03JUN05	29JUL05	GEN	▲ Site-Utilities											
P111741	Site-Parking Lot	0	50	15	01AUG05	19AUG05	GEN	▲ Site-Parking Lot											
P111728	Site-Landscape	0	50	5	22AUG05	26AUG05	GEN	▲ Site-Landscape											
P111780	Site-Punchlist	0	50	5	29AUG05	02SEP05	FENCE	▲ Site-Punchlist											
P111781	Site-Completion	0	50	0		02SEP05	FENCE	◆ Site-Completion											
BUILDING																			
MAIN STRUCTURE																			
P111310	Fort Bragg-Main Build-Start	0	49	0	09MAY05		DEMO	◆ Fort Bragg-Main Build-Start											
P111300	Fort Bragg-Main Build-Excavation	0	40	5	24MAY05	30MAY05	MASON	▲ Fort Bragg-Main Build-Excavation											
P111316	Fort Bragg-Main Build-Foundations/Footings	0	21	6	27JUN05	05JUL05	GEN	▲ Fort Bragg-Main Build-Foundations/Footings											
P111246	Fort Bragg-Main Build-Concrete Slab	0	50	10	06JUL05	19JUL05	GEN	▲ Fort Bragg-Main Build-Concrete Slab											
P111418	Fort Bragg-Main Build-Storm, Waste, Water	0	63	5	01AUG05	05AUG05	PLUMB	▲ Fort Bragg-Main Build-Storm, Waste, Water											
P111350	Fort Bragg-Main Build-Masonry	0	0	20	04AUG05	31AUG05	MASON	▲ Fort Bragg-Main Build-Masonry											
P111304	Fort Bragg-Main Build-Fire Protection RI	0	42	5	22AUG05	26AUG05	FIRE	▲ Fort Bragg-Main Build-Fire Protection RI											
P111428	Fort Bragg-Main Build-Structural Steel	0	0	14	01SEP05	20SEP05	STEEL	▲ Fort Bragg-Main Build-Structural Steel											
P111278	Fort Bragg-Main Build-Electrical RI	0	39	3	06SEP05	08SEP05	ELEC	▲ Fort Bragg-Main Build-Electrical RI											
P111340	Fort Bragg-Main Build-Equipment Pad	0	28	3	21SEP05	23SEP05	GEN	▲ Fort Bragg-Main Build-Equipment Pad											
P111370	Fort Bragg-Main Build-Mechanical RI	0	20	5	21SEP05	27SEP05	MECH	▲ Fort Bragg-Main Build-Mechanical RI											
P111396	Fort Bragg-Main Build-Metal Studs	0	5	3	21SEP05	23SEP05	GYP	▲ Fort Bragg-Main Build-Metal Studs											
P111398	Fort Bragg-Main Build-Misc Steel	0	29	5	21SEP05	27SEP05	STEEL	▲ Fort Bragg-Main Build-Misc Steel											
P111232	Fort Bragg-Main Build-Carpentry/Blocking	0	26	5	26SEP05	30SEP05	GEN	▲ Fort Bragg-Main Build-Carpentry/Blocking											
P111266	Fort Bragg-Main Build-Door Frames	0	21	5	26SEP05	30SEP05	DOOR	▲ Fort Bragg-Main Build-Door Frames											
P111306	Fort Bragg-Main Build-Fire/Security Systems RI	0	28	3	26SEP05	28SEP05	ELEC2	▲ Fort Bragg-Main Build-Fire/Security System											
P111320	Fort Bragg-Main Build-Glass/Glazing	0	14	1	26SEP05	26SEP05	GLAS	▲ Fort Bragg-Main Build-Glass/Glazing											
P111358	Fort Bragg-Main Build-Mechanical Equipment	0	28	3	26SEP05	28SEP05	MECH	▲ Fort Bragg-Main Build-Mechanical Equipm											
P111330	Fort Bragg-Main Build-Gypsum Board	0	0	10	03OCT05	14OCT05	GYP	▲ Fort Bragg-Main Build-Gypsum B											
P111236	Fort Bragg-Main Build-Ceiling Grid	0	7	3	17OCT05	19OCT05	GYP	▲ Fort Bragg-Main Build-Ceiling											
P111268	Fort Bragg-Main Build-Doors/Hardware	0	11	5	17OCT05	21OCT05	DOOR	▲ Fort Bragg-Main Build-Doors											
P111446	Fort Bragg-Main Build-Wall Covering/Paint	0	0	7	17OCT05	25OCT05	PAINT	▲ Fort Bragg-Main Build-Wa											
P111270	Fort Bragg-Main Build-Electrical Finishes	0	11	2	20OCT05	21OCT05	ELEC	▲ Fort Bragg-Main Build-Electr											
P111386	Fort Bragg-Main Build-Media Systems	0	10	3	20OCT05	24OCT05	ELEC2	▲ Fort Bragg-Main Build-Med											

Activity ID	Activity Description	% Comp	Total Float	Orig Dur	Early Start	Early Finish	RESP	2005												
								APR	MAY	JUN	JUL	AUG	SEP	OCT	NOV	D				
MAIN STRUCTURE																				
P111240	Fort Bragg-Main Build-Ceramic Tile	0	4	5	26OCT05	01NOV05	TILEC													
P111302	Fort Bragg-Main Build-Fire Protection Finishes	0	0	3	26OCT05	28OCT05	FIRE													
P111314	Fort Bragg-Main Build-Floor Coverings	0	4	5	26OCT05	01NOV05	FLOOR													
P111364	Fort Bragg-Main Build-Mechanical Finishes	0	0	3	26OCT05	28OCT05	MECH													
P111402	Fort Bragg-Main Build-Plumbing Finishes	0	6	3	26OCT05	28OCT05	PLUMB													
P111416	Fort Bragg-Main Build-Specialties	0	7	2	26OCT05	27OCT05	SPEC													
P111442	Fort Bragg-Main Build-Toilet Accessories	0	6	3	26OCT05	28OCT05	SPEC2													
P111444	Fort Bragg-Main Build-Toilet Partitions	0	4	5	26OCT05	01NOV05	SPEC2													
P111238	Fort Bragg-Main Build-Ceiling Tile	0	0	3	31OCT05	02NOV05	GYP													
P111365	Fort Bragg-Main Build-Mechanical Test & Balance	0	0	3	03NOV05	07NOV05	MECH													
P111412	Fort Bragg-Main Build-Punchlist	0	0	4	08NOV05	11NOV05														
ROOF																				
P120464	Fort Bragg-ROF-Start	0	0	0	21SEP05		ROOF													
P120460	Fort Bragg-ROF-Carpentry	0	0	2	22SEP05	23SEP05	ROOF													
P120468	Fort Bragg-ROF-Hatch	0	29	3	26SEP05	28SEP05	ROOF													
P120472	Fort Bragg-ROF-Membrane Roof	0	0	5	26SEP05	30SEP05	ROOF													
P120466	Fort Bragg-ROF-Flashing	0	25	2	03OCT05	04OCT05	ROOF													
P120476	Fort Bragg-ROF-Punchlist Roof	0	25	3	05OCT05	07OCT05														

◆ Fort Bragg-ROF-Start
 ▲ Fort Bragg-ROF-Carpentry
 ▲ Fort Bragg-ROF-Hatch
 ▲ Fort Bragg-ROF-Membrane Roof
 ▲ Fort Bragg-ROF-Flashing
 ▲ Fort Bragg-ROF-Punchlist Roof

Start Date 18APR05
 Finish Date 25NOV05
 Data Date 18APR05
 Run Date 08MAR05 07:36



KC00
 Camp Hill, PA
 Matoc PA
 Solicitation: W912KC-05-R-0001

Date	Revision	Checked	Approved